

## **DROPS Area 1 Photo Log Reference**

## Date of Report: 04/03/2010

| Area 1: Crown and Upper Mast |  |   | Area 1: Crown and Upper Mast |   |  |
|------------------------------|--|---|------------------------------|---|--|
| Drops<br>ID                  | Equipment / Area                           | Notes   | Drops<br>ID                  | Equipment / Area  | Notes  |
| 1.1.10                       | Crown Access Hatch (Off<br>Drillers Hatch) | There is no safety<br>hatch in place                                | 1.1.14                       | Highline Standoff Sheeves<br>X 2 (Off Draworks Side)    | Check nuts bolts<br>are secure, and<br>lock wire is in<br>postion    |
| 1.1.11                       | Crown Access Hatch<br>(Drillers Hatch)     | There is no safety<br>hatch in place                                | 1.1.15                       | Personell Access Ramp<br>Sheeves X 2 (Draworks<br>Side) | Check nuts bolts<br>are secure, and<br>lock wire is in<br>postion    |
| 1.1.12                       | Strip Lighting (Crown)                     | Check nuts bolts<br>are secure, and<br>safety wires are in<br>place | 1.1.16                       | Greese Lines Securing<br>Brackets (Crown)               | Check bolts are<br>secure, and clamp<br>is in place                  |
| 1.1.13                       | Vent Pipe Connection                       | Check nuts bolts<br>are secure                                      | 1.1.17                       | Aircraft Beacon light<br>(Draworks Side)                | Check nuts and<br>bolts are secure<br>and safety wire is<br>attached |