



## DROPS Area 6 Weekly Checklist

Date of Report: 04/03/2010

Area 6: Lower Substructure and BOP Deck				
Equipment	Photo Ref	✓ ✗	Initial	Comment / Non Conformance
<b>Shacker Package</b>				
<b><i>Mud bilge (return ditch) wash out feed pipe</i></b>				
Check that pipe U clamps are secured with lock nuts or lock washers.	6.21.1			Bolt/s have no lock nut/s or safety pin/s
<b><i>Wing platform guardrails</i></b>				
Check that all bolts or pins are in place and properly secured.	6.21.10			Bolts missing
<b><i>Wing platform grating</i></b>				
Check grating is properly secured with clips and lock nuts or lock washers.	6.21.11			
<b><i>Wing platform draw section</i></b>				
Check that draw section is properly secured with pins and safety pins in place. Check that grating is properly secured to draw section. Check that guardrails are properly secured.	6.21.12			
<b><i>Wing platform stairs</i></b>				
Check that stairs are properly secured with pins and safety pins in place. Check that no slip tiles are properly secured to stairs. Check that handrails are properly secured.	6.21.13			